

PRH Renal Service Hollinswood House Presentation

Hollinswood House,
Stafford Park 1,
Stafford Park,
Telford,
TF3 3BD



Hollinswood House Telford

- The Renal Unit in Hollinswood House is progressing on schedule.
- The 1st and floor walls and partitions are now complete
- The Mechanical and electrical installation is now underway
- The external Energy Centre is under construction with connections now being made to the building.
- The window replacement, fire-stopping and bed Lift works have now commenced.
- Completion is scheduled for the beginning of June 23. Still awaiting Lease agreement from T&W which has been signed by the trust.



Hollinswood House Renal Floors progress photographs.

Renal
1st Floor



Renal
2nd Floor

