

# PRH Renal Service Hollinswood House Presentation

Hollinswood House,  
Stafford Park 1,  
Stafford Park,  
Telford,  
TF3 3BD



## Hollinswood House Telford

- The Renal Unit in Hollinswood House is progressing on schedule.
- The strip out works have now been completed.
- The internal walls and partitions are now being installed.
- The external Energy Centre is currently under construction.
- The fixtures and fittings for both Renal floors are expected to commence in the next few weeks.
- Completion is scheduled for the end of March 23.



## Hollinswood House Renal Floors progress photographs.

Renal  
1<sup>st</sup> Floor



Renal  
2<sup>nd</sup> Floor

